



File No.:	90. 50
Date:	Jan. 05, 2010
Supersedes:	90. 50
Date:	June 30, 2000

## Armstrong IPS Commissioning Request

Please provide signatures for the items that have been verified by your company as being completed & ready for IPS commissioning

Item	Description	COMMISSIONING Commissioning Responsibility			ARMSTRONG Site Verification		
		Agent / Rep	VFD Supplier	Armstrong	Completed (x)	Name & Signature	Date
1	Incoming power lines to VFD	P					
2	Power wiring between motors & VFDs	P					
3	System filled & ready	P					
4	Pump operation & rotation, via Bypass system	A	P				
5	Pump operation via VFD, at min & max speeds	A	P				
6	Sensors are installed and wiring complete to the IPS	P					
7	Pump operation via PSM-9000 & Bypass control	A	A	P			
8	Pump operation via PSM-9000, at min & max speeds	A	A	P			
9	Sensors operate correctly with the PSM-9000	A		P			
10	Dynamic operation of IPS system	A		P			
11	Operator Training						
	On VFD	A	P				
	On IPS	A		P			

### Notes:

- P** = To have principle responsibility
- A** = Factory Assistance – Rep to be present & assist

PROJECT: \_\_\_\_\_

Fax completed to date sheet to: 416 – 255 – 9585

S. A. Armstrong Limited  
23 Bertrand Avenue  
Toronto, Ontario  
Canada, M1L 2P3  
T: (416) 755-2291  
F (Main): (416) 759-9101

Armstrong Pumps Inc.  
93 East Avenue  
North Tonawanda, New York  
U.S.A. 14120-6594  
T: (716) 693-8813  
F: (716) 693-8970

Armstrong Holden Brooke Pullen  
Wenlock Way  
Manchester  
United Kingdom, M12 5JL  
T: +44 (0) 161 223 2223  
F: +44 (0) 161 220 9660



© S.A. Armstrong Limited 2010

For Armstrong locations worldwide, please visit [www.armstrongintegrated.com](http://www.armstrongintegrated.com)